



Washington Division

720 Park Boulevard/P.O. Box 73
Boise, Idaho 83729
PHONE: (208) 386-6036/FAX: (208) 386-6050

DOVER BRIDGE REPLACEMENT PROJECT UPDATE

Project # NH-BR-5121(031)

Date of Report: September 14, 2010
Period Covered: September 13-18th

Contractor: Sletten Construction
Subcontractor: MA Deatley

Over the next week, you can expect the following work undertaken by both the contractor and subcontractor:

- The Contractor has successfully placed 6 girders, is currently awaiting the delivery of additional structural steel (bridge girders).
- The Subcontractor is building embankment on east end of the project, as well as installing Pipe for the storm sewer system along the new roadway alignment.
- The Subcontractor has brought in scales in preparation for the imminent arrival of the rock crusher.
- The Subcontractor is currently working on the construction of the new pedestrian/bike path on the east end.
- The contractor schedule will be based on the next arrival of the girders. The subcontractor will be working 6 days per week until October 15th.
- **DRILLING AND BLASTING AT ROCK CUT is ONGOING EACH WEEK. EXPECT MINOR TRAFFIC DELAYS DURING THIS ACTIVITY. The NEXT SCHEDULED SHOT IS WEDNESDAY, SEPTEMBER 15TH AT 2:00PM. WE WILL CONTINUE TO ADVISE OF SPECIFIC BLASTING DATES AND TIMES THROUGH 511 SYSTEM AS WELL AS LOCAL DISPATCH.**

The regular bi-weekly community coordination meeting is scheduled for:

Wednesday, September 15
10:00am
Dover City Hall

Questions? Contact (208) 265-0897 or E mail tio@sandpoint.net

Transportation Information Office

202 North 2nd Avenue • Sandpoint • Idaho • 83864 • 208-265-0897