



Transportation Information Office

202 North 2nd Avenue, Suite B
Sandpoint • ID • 83864
P: 208-265-0897 • F: 208-255-7036
E: tio@sandpoint.net

DOVER BRIDGE REPLACEMENT PROJECT UPDATE

Project # NH-BR-5121(031)

Date of Report: July 14, 2011

- Contractor, Sletten Construction, has completed the overhang jacks on the structure in preparation for the **first concrete deck pour, which is scheduled for Monday morning, July 18**. Additional pours will continue for the next few weeks as weather allows. There will be a total of 17 pours: 13 on the deck; 2 for the approach slabs; and 2 small pours for the expansion joints.
- The subcontractor, M.A. DeAtley, will continue work in the rock cut, and will continue removing the old US 2 pavement on the east end of the project, from Chuck's Slough to the staging area of the project.
- Drilling and blasting will continue at the rock cut. You will be notified of blast times and dates through 511 System as well as Bonner County Dispatch.
- **The bike path remains closed until the completion of the project. Bicyclists and pedestrians should refrain from entering the construction zone. The presence of large equipment and major earthwork activities required to complete the actual highway alignment are underway and encroachments into this zone only threaten the safety of everyone and cause delays while the zone is cleared. PLEASE THINK SAFETY!!!!**
- The regularly scheduled community update meeting scheduled for July 20th has been cancelled due to a scheduling conflict. **The next one is scheduled for Wednesday, August 3rd at 10:00am at Dover City Hall.**

We welcome your interest in the Dover Bridge project. For additional Information, please contact us at 208-265-0897 or tiours@frontier.com.