



Transportation
Information Office

202 North 2nd Avenue, Suite B
Sandpoint • ID • 83864
P: 208-265-0897 • F: 208-255-7036
E: tio@sandpoint.net

DOVER BRIDGE REPLACEMENT PROJECT UPDATE

Project # NH-BR-5121(031)

Date of Report: August 1, 2011

- Contractor, Sletten Construction, is continuing the concrete deck pours. At this time, those pours are scheduled for late night-early morning in order to avoid high daytime temperatures. The pours will continue for the next few weeks, weather permitting.
- The subcontractor, M.A. DeAtley, will continue work in the rock cut, and will continue excavating the subgrade for the new alignment on the east end from Chuck's Slough to the staging area of the project.
- Line Drilling will continue at the rock cut. There are no blasts scheduled for this week. You will be notified of blast times and dates through 511 System as well as Bonner County Dispatch.
- **The bike path remains closed until the completion of the project. Bicyclists and pedestrians should refrain from entering the construction zone. The presence of large equipment and major earthwork activities required to complete the actual highway alignment are underway and encroachments into this zone only threaten the safety of everyone and cause delays while the zone is cleared. PLEASE THINK SAFETY!!!!**
- **The regularly scheduled community update is scheduled for Wednesday, August 3rd at 10:00am at Dover City Hall. .**

We welcome your interest in the Dover Bridge project. For additional Information, please contact us at 208-265-0897 or tours@frontier.com.