



Washington Division

720 Park Boulevard/P.O. Box 73
Boise, Idaho 83729
PHONE: (208) 386-6036/FAX: (208) 386-6050

DOVER BRIDGE REPLACEMENT PROJECT UPDATE **Project # NH-BR-5121(031)**

Date of Report: November 30, 2010

Period Covered: November 29th - December 11th

- *Despite the winter weather, our contractor, Sletten Construction, will be setting girders as they arrive on site from the storage area in Oldtown. They will be trucked to Dover when the highway is safely passable for the heavy loads.*
- *MA Deatley, the earthworks subcontractor, has shut down all work until April 15. The subgrade (or rock fill) for the new alignment is not complete nor has any paving been completed. All blasting has been completed for this year.*
- *The bike path remains closed until project completion in the fall of 2011.*

WE will hold our monthly community meeting on December 1, 2010 at Dover City Hall at 10:00am. Our monthly schedule for these meetings will continue Until April.

If you have any questions, please contact the Transportation Information Office at 265-0897 or tio@sandpoint.net.

Transportation Information Office

202 North 2nd Avenue • Sandpoint • Idaho • 83864 • 208-265-0897