



Transportation  
Information Office

202 North 2<sup>nd</sup> Avenue, Suite B  
Sandpoint • ID • 83864  
P: 208-265-0897 • F: 208-255-7036  
E: [tio@sandpoint.net](mailto:tio@sandpoint.net)

**DOVER BRIDGE REPLACEMENT PROJECT UPDATE**  
**Project # NH-BR-5121(031)**

**Date of Report: February 28, 2011**

- The contractor, Sletten Construction, has 60 girders set as of today. The total number to be set on this project is 77. Late last week, the railroad tracks were bridges by the girders ([See attached photo](#))
- We have now received all 10 rail shipments of girders. The final shipment of girders was unloaded last week. The unset girders are being stored in Oldtown and Spokane
- All ground-disturbing work, which includes the completion of the highway alignment and the bikepath, will resume in mid- April.
- The bikepath remains closed until the completion of the project in the fall of 2011.

The contractor will host our next Community Information Meeting on

**Wednesday March 2, 2011**  
**10:00am**  
*at*  
**Dover City Hall**

We welcome your interest in, and questions about our Dover Bridge Project. For additional information, please contact us at (208)265-0897 or [tiours@frontier.com](mailto:tiours@frontier.com)