



Transportation
Information Office

202 North 2nd Avenue, Suite B
Sandpoint • ID • 83864
P: 208-265-0897 • F: 208-255-7036
E: tio@sandpoint.net

DOVER BRIDGE REPLACEMENT PROJECT UPDATE

Project # NH-BR-5121(031)

Date of Report: October 19, 2011

- Contractor, Sletten Construction, continues to clean and patch under the bridge deck. Starting today, Sletten's subcontractor, A-Core, will begin grinding the bridge deck to meet smoothness requirements. Sletten will then set and weld the bridge expansion joints in preparation for pouring those joints imminently.
- The subcontractor, M.A. DeAtley, will begin hauling large rock from the rock cut to Peak's pit for crushing and use as rock cap for the new alignment. Starting as soon as possible, DeAtley will begin placing the rock cap on the new alignment starting at the west end.
Next week, Interstate will pave the Syringa approach now that the new culvert has been installed.
- In approximately 10 days, a specialty subcontractor to Sletten will begin bolting the north face of the rock cut to prevent any sliding. This work will occur over the next few months.
- **The bike path remains closed until the completion of the project. Bicyclists and pedestrians should refrain from entering the construction zone. The presence of large equipment and major earthwork activities required to complete the actual highway and pathway alignment are underway and encroachments into this zone only threaten the safety of everyone and cause delays while the zone is cleared. PLEASE THINK SAFETY!!!!**
- The next community update is scheduled for **Wednesday, Nov 2nd at 10:00am at Dover City Hall**. Update meetings will now be held monthly on the first Wednesday until further notice.

For additional information on this project, please contact the Transportation Information Office at 208-610-0005 or visit at the address above.