

CHAPTER 10
STANDARD DRAWING REVISION LOG

B10.1 Footing Layout and Pile Notes

June 2006	Modified Note 4 to require prefabricated splicers to be welded in accordance with ANSI/AWS D1.1. Modified Note 5 to include Inspection and limited AWS D1.5 to piles with an OD greater than 18". Added Note 5a requiring all HP piles and shell piles $\leq 18"$ OD to conform to AWS D1.1.
April 2008	Corrected reference in Notes 3 & 4 to A10.2
July 2009	Deleted pile pay length detail Added Note 14 for estimated pile length shown in the Pile Schedule. Added Estimated Cut-off and Estimated Pile Tip Elevations in the Pile Schedule. Revised Note 5 to AWS D1.1 with 25% of all welds UT.