


- NOTES:
1. ALL CONSTRUCTION TRAFFIC CONTROL SIGNING SHALL MEET OR EXCEED THE REQUIREMENTS OF THE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES, AS ADOPTED BY THE STATE.
 2. IF THE TRAFFIC CONTROL PLAN AS SHOWN DOES NOT CONFORM TO THE CONTRACTOR'S METHOD OF OPERATION, THEN THE CONTRACTOR SHALL SUBMIT A NEW TRAFFIC CONTROL PLAN FOR APPROVAL.
 3. ALL DISTANCES BETWEEN SIGNS ARE MINIMUM AND MAY REQUIRE SPACING ADJUSTMENTS IN THE FIELD DEPENDING ON PREVAILING CONDITIONS.
 4. ADDITIONAL SIGNING MAY BE REQUIRED AS DIRECTED BY THE ENGINEER.
 5. THE FLAGGERS SHALL BE EQUIPPED WITH TWO WAY RADIOS CAPABLE OF TRANSMITTING A DISTANCE OF 10 MILES AND BATTERIES TO LAST THROUGH EACH DAY OF OPERATION.
 6. AVANCED FAGGERS SHALL BE STATIONED NEAR THE END OF THE TRAFFIC QUEUE. THIS WILL REQUIRE PERSONNEL CAPABLE OF KEEPING UP WITH THE TRAFFIC BUILDUP.

| APPROXIMATE SIGNING QUANTITIES | | | | | | SQ FT | |
|--------------------------------|-------|---------------------|-----------|-------|-------|---------|-----------|
| SIGN | CLASS | DESCRIPTION | SIZE | QUAN. | SQ FT | CLASS A | CLASS B |
| W20-7B | B | FLAGGER SYMBOL | 48" X 48" | 7 | 16 | | 112 |
| W20-9B | B | BE PREPARED TO STOP | 48" X 48" | 3 | 16 | | 48 |
| SPECIAL | B | 1 MILE | 12" X 24" | 3 | 2 | | 6 |
| SUBTOTAL | | | | | | | 166 SQ FT |

| REVISIONS | | | | DESIGNED | CADD FILE NAME holidaywkcd.dgn DRAWING DATE: 02/28/2003 |
|-----------|------|----|-------------|-----------------|--|
| NO. | DATE | BY | DESCRIPTION | DESIGN CHECKED | |
| ▲ | | | | G NEWLUN | |
| ▲ | | | | J MURRAY | |
| ▲ | | | | DETAILED | |
| ▲ | | | | G NEWLUN | |
| ▲ | | | | DRAWING CHECKED | |
| ▲ | | | | J MURRAY | |

| | |
|--|---|
| IDAHO TRANSPORTATION DEPARTMENT |  |
| DISTRICT 3 | |

| | | |
|-------------|---|----------------|
| PROJECT NO. | HOLIDAY WEEKEND FLAGGING OPERATION | English |
| | STATE HWY 55 BANKS TO LOWMAN HWY JUNCTION | COUNTY BOISE |
| | | KEY NUMBER |
| | | SHEET 1 OF 1 |

PR
Chris Canfield
10551
3/4/05
STATE OF IDAHO
CHRIS CANFIELD

